

**Annual Procurement Plan (Revised 2024-25)**  
**Project Director, Establishment of BSCIC Printing Industrial Estate (2nd revised)**  
**137-138, BSCIC Bhaban, Motijheel, Dhaka-1000**

Budget : Development


Ministry/Division : Ministry of Industries  
 Agency : Bangladesh Small & Cottage Industries Corporation (BSCIC)  
 Procuring Entity Name & Code : Project Director  
 Project/Programmes Name & Code : Establishment of BSCIC Printing Industrial Estate (2nd revised), Munshiganj.

Package No.	Description of procurement package works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost/ Allocation in Lakh Tk.	Time Code for Process	Advertise Tender	Last date of Tender Selling & Submission	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total Time of contract Signature	Time of Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Construction of Boundary Wall	Meter	3105	OTM	Ministry	GOB	4075.10	Planned dt.	08/08/2024	05/09/2024	05/09/2024	26/09/2024	31/10/2024	07/11/2024	05/12/2024	—	12/08/2025
								Planned days	—	28 days	0 days	21 days	35 days	7 days	28 days	119 days	240 days
								Actual days	—	—	—	—	—	—	—	—	—
2	Electric Line and Sub-Station	Package	1	OTM	Ministry	GOB	4828.63	Planned dt.	08/08/2024	05/09/2024	05/09/2024	26/09/2024	31/10/2024	07/11/2024	05/12/2024	—	15/12/2025
								Planned days	—	28 days	0 days	21 days	35 days	7 days	28 days	119 days	365 days
								Actual days	—	—	—	—	—	—	—	—	—
3	Construction of Road	Sqm	84434.94	OTM	Ministry	GOB	4071.85	Planned dt.	14/08/2024	11/09/2024	11/09/2024	02/10/2024	06/11/2024	13/11/2024	11/12/2024	—	19/06/2025
								Planned days	—	28 days	0 days	21 days	35 days	7 days	28 days	119 days	180 days
								Actual days	—	—	—	—	—	—	—	—	—
4	Construction of Drainage System	Sqm	16129.00	OTM	Ministry	GOB	5481.93	Planned dt.	14/08/2024	11/09/2024	11/09/2024	02/10/2024	06/11/2024	13/11/2024	11/12/2024	—	18/08/2025
								Planned days	—	28 days	0 days	21 days	35 days	7 days	28 days	119 days	240 days
								Actual days	—	—	—	—	—	—	—	—	—
5	Construction of Office Building & Others	Sqm	1485	OTM	PD	GOB	799.20	Planned dt.	18/08/2024	15/09/2024	15/09/2024	29/09/2024	13/10/2024	20/10/2024	17/11/2024	—	26/05/2025
								Planned days	—	28 days	0 days	14 days	14 days	7 days	28 days	91 days	180 days
								Actual days	—	—	—	—	—	—	—	—	—
6	Construction of Entry Gate & Others	Nos	2	OTM	PD	GOB	122.50	Planned dt.	25/08/2024	08/09/2024	08/09/2024	22/09/2024	06/10/2024	13/10/2024	10/11/2024	—	18/02/2025
								Planned days	—	14 days	0 days	14 days	14 days	7 days	28 days	77 days	90 days
								Actual days	—	—	—	—	—	—	—	—	—
7	Construction of Culvert/Cross Drain	Sqm	653	OTM	PD	GOB	406.66	Planned dt.	25/08/2024	15/09/2024	15/09/2024	29/09/2024	13/10/2024	20/10/2024	17/11/2024	—	26/05/2025
								Planned days	—	21 days	0 days	14 days	14 days	7 days	28 days	84 days	180 days
								Actual days	—	—	—	—	—	—	—	—	—
8	Palisading Work of Pond	Sqm	13215.61	OTM	PD	GOB	5444.57	Planned dt.	18/08/2024	15/09/2024	15/09/2024	29/09/2024	13/10/2024	20/10/2024	17/11/2024	—	26/05/2025
								Planned days	—	28 days	0 days	14 days	14 days	7 days	28 days	91 days	180 days
								Actual days	—	—	—	—	—	—	—	—	—


*[Signature]*  
 PD 25/9/24  
 মোঃ নিজাম উদ্দিন  
 প্রকল্প পরিচালক  
 বিসিক মুদ্রণ শিল্পনগরী প্রকল্প

HOPE  
*[Signature]*  
 কামরুন নাহার সিদ্দীকা  
 চেয়ারম্যান (অতিরিক্ত দায়িত্ব)  
 বাংলাদেশ ক্ষুদ্র ও সূচির শিল্প কর্পোরেশন

Package No.	Description of procurement package works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost/ Allocation in Lakh Tk.	Time Code for Process	Advertise Tender	Last date of Tender Selling & Submission	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total Time of contract Signature	Time of Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
9	Water Pipe Line	Meter	14889	OTM	PD	GOB	456.66	Planned dt.	25/08/2024	15/09/2024	15/09/2024	9/29/2024	10/13/2024	10/20/2024	11/17/2024	—	26/05/2025
								Planned days	—	21 days	0 days	14 days	14 days	7 days	28 days	84 days	180 days
								Actual days	—	—	—	—	—	—	—	—	—
10	Construction of Solid Waste Manegment/Dumping Yard	Sqm	5749.35	OTM	PD	GOB	255.00	Planned dt.	25/08/2024	15/09/2024	15/09/2024	29/09/2024	13/10/2024	20/10/2024	17/11/2024	—	27/03/2025
								Planned days	—	21 days	0 days	14 days	14 days	7 days	28 days	84 days	120 days
								Actual days	—	—	—	—	—	—	—	—	—
11	Construction of Pump Driver Quarter & Others	Sqm	276.00	OTM	PD	GOB	183.69	Planned dt.	25/08/2024	08/09/2024	08/09/2024	22/09/2024	06/10/2024	13/10/2024	10/11/2024	—	19/05/2025
								Planned days	—	14 days	0 days	14 days	14 days	7 days	28 days	77 days	180 days
								Actual days	—	—	—	—	—	—	—	—	—
13	Construction of Corrosion Shed	LS	—	OTM	PD	GOB	200.00	Planned dt.	25/08/2024	08/09/2024	08/09/2024	22/09/2024	06/10/2024	13/10/2024	10/11/2024	—	20/03/2025
								Planned days	—	14 days	0 days	14 days	14 days	7 days	28 days	77 days	120 days
								Actual days	—	—	—	—	—	—	—	—	—
14	Installation of Solar panel	-	LS	OTM	PD	GOB	25.00	Planned dt.	25/08/2024	08/09/2024	08/09/2024	22/09/2024	06/10/2024	13/10/2024	10/11/2024	—	04/01/2025
								Planned days	—	14 days	0 days	14 days	14 days	7 days	28 days	77 days	45 days
								Actual days	—	—	—	—	—	—	—	—	—
15	Deep Tubewell, Water Test & Others	nos	—	OTM	PD	GOB	158.00	Planned dt.	25/08/2024	08/09/2024	08/09/2024	22/09/2024	06/10/2024	13/10/2024	10/11/2024	—	04/01/2025
								Planned days	—	14 days	0 days	14 days	14 days	7 days	28 days	77 days	45 days
								Actual days	—	—	—	—	—	—	—	—	—

  
PD 25/9/24

মোঃ নিজাম উদ্দিন  
প্রকল্প পরিচালক  
বিসিক মুদ্রণ শিল্পনগরী প্রকল্প



কামরুন নাহার সিদ্দিকা  
চেয়ারম্যান (অতিরিক্ত দায়িত্ব)  
বাংলাদেশ স্ক্রু ও কুটির শিল্প কর্পোরেশন

HOPE

**Annual Procurement Plan Revised (2023-24)**  
**Project Director, Establishment of BSCIC Printing Industrial Estate (2nd revised)**  
**137-138, BSCIC Bhaban, Motijheel, Dhaka-1000**

Ministry/Division : Ministry of Industries  
 Agency : Bangladesh Small & Cottage Industries Corporation (BSCIC)  
 Procuring Entity Name & Code : Project Director  
 Project/Programmes Name & Code : Establishment of BSCIC Printing Industrial Estate (2nd Revised),Munshiganj.

Budget : Development

Package No.	Description of procurement package goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost/ Allocation in Lakh Tk.	Time Code for Process	Advertise Tender	Last date of Tender Selling & Submission	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total Time of contract Signature	Time of Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Package 5.1	Furnitures	nos	45	RFQ	PD	GoB	5.00	Planned dt.	04/08/2024	11/08/2024	11/08/2024	14/08/2024	18/08/2024	20/08/2024	22/08/2024	—	01/10/2024
								Planned days	—	7 days	0 days	3 days	4 days	2 days	2 days	18 days	30 days
								Actual days	—	—	—	—	—	—	—	—	—
Package 4.1.4	Photocopier & Leveling Machine (Total Station Machine)	nos	2	RFQ	PD	GoB	5.00	Planned dt.	04/08/2024	11/08/2024	11/08/2024	14/08/2024	18/08/2024	20/08/2024	22/08/2024	—	16/09/2024
								Planned days	—	7 days	0 days	3 days	4 days	2 days	2 days	18 days	15 days
								Actual days	—	—	—	—	—	—	—	—	—
Package 7	Security Equipment (IP Camera & Monitor)	LS	—	RFQ	PD	GoB	2.00	Planned dt.	05/08/2024	12/08/2024	12/08/2024	15/08/2024	19/08/2024	21/08/2024	23/08/2024	—	17/09/2024
								Planned days	—	7 days	0 days	3 days	4 days	2 days	2 days	18 days	15 days
								Actual days	—	—	—	—	—	—	—	—	—
Package 8	Security Equipment (Others without IP Camera)	LS	—	RFQ	PD	GoB	5.00	Planned dt.	05/08/2024	12/08/2024	12/08/2024	15/08/2024	19/08/2024	21/08/2024	23/08/2024	—	02/10/2024
								Planned days	—	7 days	0 days	3 days	4 days	2 days	2 days	18 days	30 days
								Actual days	—	—	—	—	—	—	—	—	—
Package 10	Tree Plantation (Nursing & 6 month maintenance)	nos	4000	OTM	PD	GoB	24.00	Planned dt.	25/08/2024	08/09/2024	08/09/2024	22/09/2024	29/09/2024	06/10/2024	03/11/2024	—	12/01/2025
								Planned days	—	14 days	0 days	14 days	7 days	7 days	28 days	70 days	60 days
								Actual days	—	—	—	—	—	—	—	—	—

*[Signature]*  
 PD 28/9/24  
 মোঃ নিজাম উদ্দিন  
 এক্স পরিচালক  
 বিসিক মুদ্রণ শিল্পনগরী এক্স

*[Signature]*  
 28/9/24  
 কামরুন নাহার সিদ্দীকা HOPE  
 চেয়ারম্যান (অতিরিক্ত দায়িত্ব)  
 বাংলাদেশ স্বল্প ও কৃটির শিল্প কর্পোরেশন