

**Annual Procurement Plan (2024-25)**  
**Project Director, BSCIC Plastic Industrial Estate (3rd revised)**  
**137-138, BSCIC Bhaban, Motijheel, Dhaka-1100**

Ministry/Division : Ministry of Industries  
 Agency : Bangladesh Small & Cottage Industries Corporation (BSCIC)  
 Procuring Entity Name & Code : Project Director  
 Project/Programmes Name & Code : BSCIC Plastic Industrial Estate (3rd revised), Munsigonj, Dhaka.

Budget : Development

Package No.	Description of procurement package works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost/ Allocation in Lakh Tk.	Time Code for Process	Advertise Tender	Last date of Tender Selling & Submission	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total Time of contract Signature	Time of Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
2	Construction of Boundary Wall	Meter	3715	OTM	Ministry	GOB	3980.37	Planned dt.	20-08-2024	17-09-2024	17-09-2024	08-10-24	12-11-24	19-11-24	17-12-24	—	24-08-2025
								Planned days	—	28 days	0 days	21 days	35 days	7 days	28 days	119 days	240 days
								Actual days	—	—	—	—	—	—	—	—	—
2	Construction of Lake Protection Work	Sqm	2275	OTM	PD	GOB	418.30	Planned dt.	02-09-2024	23-09-2024	23-09-2024	07-10-24	14-10-24	21-10-24	18-11-24	—	27-05-2025
								Planned days	—	21 days	0 days	14 days	7 days	28 days	77 days	180 days	
								Actual days	—	—	—	—	—	—	—	—	—
3	Electric line and Sub Station	Package	1	OTM	Ministry	GOB	5546.29	Planned dt.	09-09-2024	07-10-2024	07-10-2024	28-10-24	02-12-24	09-12-24	06-01-25	—	07-07-2025
								Planned days	—	28 days	0 days	21 days	35 days	7 days	28 days	119 days	172 days
								Actual days	—	—	—	—	—	—	—	—	—
4	Construction of Main Gate and Gard shed	Nos	4	OTM	PD	GOB	48.50	Planned dt.	14-10-2024	28-10-2024	28-10-2024	11-11-24	18-11-24	25-11-24	23-12-24	—	01-06-2025
								Planned days	—	14 days	0 days	14 days	7 days	7 days	28 days	70 days	150 days
								Actual days	—	—	—	—	—	—	—	—	—
5	Construction of RCC Drain	Sqm	12948	OTM	Ministry	GOB	5973.15	Planned dt.	21-10-2024	18-11-2024	18-11-2024	09-12-24	13-01-25	20-01-25	17-02-25	—	24-11-2025
								Planned days	—	28 days	0 days	21 days	35 days	7 days	28 days	119 days	270 days
								Actual days	—	—	—	—	—	—	—	—	—
5	Construction of RCC Culvert/Cross Drain	Sqm	775.06	OTM	PD	GOB	657.04	Planned dt.	21-10-2024	18-11-2024	18-11-2024	02-12-24	09-12-24	16-12-24	13-01-25	—	22-06-2025
								Planned days	—	28 days	0 days	14 days	7 days	7 days	28 days	84 days	150 days
								Actual days	—	—	—	—	—	—	—	—	—
6	Construction of Admin Building	Sqm	1660	OTM	PD	GOB	968.05	Planned dt.	28-10-2024	25-11-2024	25-11-2024	09-12-24	16-12-24	23-12-24	20-01-25	—	27-10-2025
								Planned days	—	28 days	0 days	14 days	7 days	7 days	28 days	84 days	270 days
								Actual days	—	—	—	—	—	—	—	—	—
7	Construction of Pump Driver Quater	Sqm	276	OTM	PD	GOB	147.57	Planned dt.	05-11-2024	19-11-2024	19-11-2024	03-12-24	10-12-24	17-12-24	14-01-25	—	21-09-2025
								Planned days	—	14 days	0 days	14 days	7 days	7 days	28 days	70 days	240 days
								Actual days	—	—	—	—	—	—	—	—	—
8	Construction of Road	Sqm	61663	OTM	Ministry	GOB	5537.00	Planned dt.	12-11-2024	10-12-2024	10-12-2024	31-12-24	04-02-25	11-02-25	11-03-25	—	18-08-2025
								Planned days	—	28 days	0 days	21 days	35 days	7 days	28 days	119 days	150 days
								Actual days	—	—	—	—	—	—	—	—	—
9	Installation of deep Tubewell	Nos	2	OTM	PD	GOB	224.28	Planned dt.	19-11-2024	10-12-2024	10-12-2024	24-12-24	31-12-24	07-01-25	04-02-25	—	15-05-2025
								Planned days	—	21 days	0 days	14 days	7 days	7 days	28 days	77 days	90 days
								Actual days	—	—	—	—	—	—	—	—	—
10	Installation of Water Supply Pipe Line	Meter	14483	OTM	PD	GOB	531.40	Planned dt.	26-11-2024	24-12-2024	24-12-2024	07-01-25	14-01-25	21-01-25	18-02-25	—	29-05-2025
								Planned days	—	28 days	0 days	14 days	7 days	7 days	28 days	84 days	90 days
								Actual days	—	—	—	—	—	—	—	—	—

*Signature*  
 09/09/2024

মোহাম্মদ আনিস উদ্দিন  
 প্রকল্প পরিচালক  
 বিসিক প্রাস্টিক শিল্পনগরী প্রকল্প

*Signature*  
 কামরুন নাহার সিদ্দীকা  
 চেয়ারম্যান (অতিরিক্ত দায়িত্ব)  
 বাংলাদেশ ক্ষুদ্র ও কৃষি শিল্প কর্পোরেশন

**Annual Procurement Plan (2024-25)**  
**Project Director, BSCIC Plastic Industrial Estate (3rd revised)**  
**137-138, BSCIC Bhaban, Motijheel, Dhaka-1100**

Ministry/Division : Ministry of Industries  
 Agency : Bangladesh Small & Cottage Industries Corporation (BSCIC)  
 Procuring Entity Name & Code : Project Director  
 Project/Programmes Name & Code : BSCIC Plastic Industrial Estate, Munsigonj, Dhaka.

Budget : Development

Package No.	Description of procurement package goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost/ Allocation in Lakh Tk.	Time Code for Process	Advertise Tender	Last date of Tender Selling & Submission	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total Time of contract Signature	Time of Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Vehicle (Motoycle)	Nos	1	RFQ	PD	GOB	2.50	Planned dt.	18-09-2024	02-10-2024	02-10-2024	16-10-24	23-10-24	30-10-24	27-11-24	—	—
								Planned days	—	14 days	0 days	14 days	7 days	7 days	28 days	70 days	—
								Actual days	—	—	—	—	—	—	—	—	—

*Signature*  
 ৩০/০৭/২০২৪  
 মোহাম্মদ আনিস উদ্দিন  
 প্রকল্প পরিচালক  
 বিসিক প্লাস্টিক শিল্পনগরী প্রকল্প

*Signature*  
 ০৭/১১/২৪  
 কামরুন নাহার সিদ্দীকা  
 চেয়ারম্যান (অতিরিক্ত দায়িত্ব)  
 বাংলাদেশ ক্ষুদ্র ও কুটির শিল্প কর্তৃপক্ষ

**Annual Procurement Plan (2024-25)**  
**Project Director, BSCIC Plastic Industrial Estate (3rd revised)**  
 137-138, BSCIC Bhaban, Motijheel, Dhaka-1100

Ministry/Division : Ministry of Industries  
 Agency : Bangladesh Small & Cottage Industries Corporation (BSCIC)  
 Procuring Entity Name & Code : Project Director  
 Project/Programmes Name & Code : BSCIC Plastic Industrial Estate, Munsigonj, Dhaka.

Budget : Development

Package No.	Description of procurement package services(2)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost/ Allocation in Lakh Tk.	Time Code for Process	Advertise Tender	Last date of Tender Selling & Submission	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total Time of contract Signature	Time of Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3	Outsourcing Manpower	Man	4	OTM	PD	GOB	42.70	Planned dt.	04-08-2024	18-08-2024	18-08-2024	01-09-24	08-09-24	15-09-24	13-10-24	—	31-12-2025
								Planned days	—	14 days	0 days	14 days	7 days	7 days	28 days	70 days	434 days
								Actual days	—	—	—	—	—	—	—	—	—

*Signature*  
 ৩০/০৭/২০২৪  
 মোহাম্মদ আনিস উদ্দিন  
 প্রকল্প পরিচালক  
 বিসিক প্লাস্টিক শিল্পনগরী প্রকল্প

*Signature*  
 ০৭/০৭/২৪  
 কামরুন নাহার সিদ্দীকা  
 চেয়ারম্যান (অভিযুক্ত দায়িত্ব)  
 বাংলাদেশ ক্ষুদ্র ও হুটির শিল্প কর্পোরেশন