

Annual Procurement Plan (2022-2023)

Ministry/Division : Ministry of Industries
 Agency : Bangladesh Small & Cottage Industries Corporation (BSCIC)
 Procuring Entity Name & Code : Project Director
 Project/Programs Name & Code : BSCIC Industrial Estate Rawjan (1st Revised)

Budget: Development


224056400
224056400


Pkg No.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Taka (Lakh)	Time Code for Process	Date of Advertisement Tender	Last Date of Tender Submission	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18
WD - 7	Roads & Others	Sqm	20663	OTM	Project Director	GOB	354.70	Planned Date	15-10-2022	05-11-2022	05-11-2022	26-11-2022	10-12-2022	17-12-2022	31-12-2022	77 Days	150 Days
								Planned Days		21	--	21	14	7	14	77 Days	150 Days
								Actual Dates	30-11-2022	22-12-2022	22-12-2022	01-02-2023	02-02-2023	05-02-2023	23-02-2023	85 Days	150 Days
WD - 8	R.C.C Drain & Others	m	6900	OTM	Project Director	GOB	1149.30	Planned Date	15-10-2022	12-11-2022	12-11-2022	03-12-2022	17-12-2022	24-12-2022	07-01-2023	84 Days	150 Days
								Planned Days		28	--	21	14	7	14	84 Days	150 Days
								Actual Dates	30-11-2022	29-12-2022	29-12-2022	01-02-2023	02-02-2023	05-02-2023	20-02-2023	82 Days	150 Days
WD - 6	Main Gate	Nos	01	OTM	Project Director	GOB	12.50	Planned Date	15-10-2022	29-10-2022	29-10-2022	19-11-2022	03-12-2022	10-12-2022	28-12-2022	74 Days	120 Days
								Planned Days		14	--	21	14	7	18	74 Days	120 Days
								Actual Dates	16-03-2023	28-03-2023	28-03-2023	30-03-2023	02-04-2023	03-04-2023	30-04-2023	45 Days	60 Days
WD - 13	Dumping Yard & Others	Sqm	1115	OTM	Project Director	GOB	41.73	Planned Date	15-10-2022	29-10-2022	29-10-2022	19-11-2022	03-12-2022	10-12-2022	24-12-2022	70 Days	120 Days
								Planned Days		14	--	21	14	7	14	70 Days	120 Days
								Actual Dates	30-11-2022	15-12-2022	15-12-2022	01-02-2023	02-02-2023	05-02-2023	05-03-2023	95 Days	120 Days
WD - 9	Deep Tub-Well	Nos	01	OTM	Project Director	GOB	40.00	Planned Date	09-05-2023	23-05-2023	23-05-2023	30-05-2023	01-06-2023	01-06-2023	15-06-2023	37 Days	60 Days
								Planned Days		14	--	7	2	--	14		
								Actual Dates									

①



Pkg No.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Taka (Lakh)	Time Code for Process	Date of Advertisement Tender	Last Date of Tender Submission	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18
WD - 10	Water Supply Line	m	3450	OTM	Project Director	GOB	66.15	Planned Date	30-10-2022	13-11-2022	13-11-2022	04-12-2022	18-12-2022	25-12-2022	10-01-2023	72 Days	150 Days
								Planned Days		14	--	21	14	7	16	72 Days	150 Days
								Actual Dates	06-01-2023	23-01-2023	23-01-2023	05-02-2023	06-02-2023	08-02-2023	01-03-2023	54 Days	150 Days
WD - 3	Pump Quarter & Pump House.	Sqm	46.5	LTM	Project Director	GOB	37.42	Planned Date	30-10-2022	13-11-2022	13-11-2022	04-12-2022	18-12-2022	25-12-2022	09-01-2023	71 Days	150 Days
								Planned Days		14	--	21	14	7	15	71 Days	150 Days
								Actual Dates	06-01-2023	23-01-2023	23-01-2023	05-02-2023	07-02-2023	09-02-2023	23-02-2023	48 Days	150 Days
WD - 14	Pond RCC palasiding	m	256.1	OTM	Project Director	GOB	12.09	Planned Date	30-10-2022	13-11-2022	13-11-2022	04-12-2022	18-12-2022	25-12-2022	15-01-2023	77 Days	120 Days
								Planned Days		14	--	21	14	7	21	77 Days	120 Days
								Actual Dates	16-03-2023	28-03-2023	28-03-2023	30-03-2023	02-04-2023	03-04-2023	30-04-2023	45 Days	60 Days
WD - 16	Internal Wearing. Solar Panel (2 KW)	Nos	1	RFQ	Project Director	GOB	7.00	Planned Date	09-05-2023	19-05-2023	19-05-2023	26-05-2023	28-05-2023	28-05-2023	01-06-2023	23 Days	30 Days
								Planned Days		10	--	7	2	--	4		
								Actual Dates									


 (নিজাম উদ্দিন)
 প্রকল্প পরিচালক
 বিসিক শিল্পনগরী রাউজান, চট্টগ্রাম।
 প্রকল্প পরিচালকের স্বাক্ষর


 22-05-2023
 বিসিক চেয়ারম্যান/ সংস্থা প্রধান স্বাক্ষর

Ministry/Division

: Ministry of Industries

Agency

: Bangladesh Small & Cottage Industries Corporation (BSCIC)

Budget: Development

Procuring Entity Name & Code

: Project Director

224056400

Project/Programs Name & Code

: BSCIC Industrial Estate Rawjan (1st Revised)

224056400

Pkg No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Taka (Lakh)	Time Code for Process	Date of Advertisement Tender	Last Date of Tender Submission	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18
GD-08	Electrical Equipments	Lump-sum	Lump-sum	RFQ	Project Director	GOB	2.00	Planned Date	09-05-2023	19-05-2023	19-05-2023	22-05-2023	26-05-2023	27-05-2023	29-05-2023	20 Days	30 Days
								Planned Days		10	-	3	4	1	2		
								Actual Dates									
GD-09	Furniture	Nos	Lump-sum	RFQ	Project Director	GOB	2.145	Planned Date	09-05-2023	19-05-2023	19-05-2023	22-05-2023	26-05-2023	27-05-2023	30-05-2023	21 Days	30 Days
								Planned Days		10	-	3	4	1	3		
								Actual Dates									
GD-10	Forestation	Nos	3000	RFQ	Project Director	GOB	2.00	Planned Date	09-05-2023	19-05-2023	19-05-2023	22-05-2023	26-05-2023	27-05-2023	31-05-2023	22 Days	60 Days
								Planned Days		10	-	3	4	1	4		
								Actual Dates									




(নিজাম উদ্দিন)

প্রকল্প পরিচালক

বিসিক শিল্পনগরী রাউজান, চট্টগ্রাম।

প্রকল্প পরিচালকের স্বাক্ষর


বিসিক চেয়ারম্যান/সংস্থা প্রধান স্বাক্ষর

Ministry/Division

: Ministry of Industries

Agency

: Bangladesh Small & Cottage Industries Corporation (BSCIC)

Procuring Entity Name & Code

: Project Director

224056400

Project/Programs Name & Code

: BSCIC Industrial Estate Rawjan (1st Revised)

224056400

Budget: Development

Pkg No.	Description of Procurement Package Services	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Taka (Lakh)	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19
SD-03	IEE, EIA & MI Study	Nos	1	RFP	Project Director	GOB	4.00	Planned Date		09-05-2023	23-05-2023	23-05-2023	13-06-2023	13-06-2023	20-06-2023	27-06-2023	49 Days	90 Days
								Planned Days			14	0	21	0	7	7		
								Actual Date										
SD-05	Cleaning & Washing	Person	Lump-sum	RFQ	Project Director	GOB	1.93	Planned Date		09-05-2023	19-05-2023	19-05-2023	26-05-2023	26-05-2023	02-06-2023	09-06-2023	31 Days	180 Days
								Planned Days			10	0	7	0	7	7		
								Actual Date										
SD-06	Hired Transport	Lump-sum	Lump-sum	RFQ	Project Director	GOB	21.5126	Planned Date		09-05-2023	19-05-2023	19-05-2023	26-05-2023	26-05-2023	02-06-2023	10-06-2023	32 Days	180 Days
								Planned Days			10	0	7	0	7	8		
								Actual Date										




(নিজাম উদ্দিন)

প্রকল্প পরিচালক

বিসিক শিল্প নগরী রাউজান, চট্টগ্রাম।

প্রকল্প পরিচালকের স্বাক্ষর


বিসিক চেয়ারম্যান/সংস্থা প্রধান স্বাক্ষর